Name of Work: Improvements of drains and Construction of RCC Culverts at Hegdenagara Ward No.06

Date of Measurement: 24-01-2020

Detailed Measurements

Item No.	Description of Item		No	Length	Breadth	Depth	Qty	Unit
	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surface on both sides etc, complete and as per drawing and the directions of Engineer							
	Hegdenagar							
	Side drain, From 6th cross							
	Cir: 0 to 30m		1	30.00	0.90		27.00	
	Cir: 30 to 32m		1	2.00	0.90		1.80	
	Road Gap							
	Cir: 0 to 30m		1	23.00	0.90		20.70	
	Cir: 30 to 32m		1	2.00	0.90		1.80	
	Road Gap							
	Cir: 0 to 30m		1	20.00	0.90		18.00	
	Cir: 30 to 32m		1	2.00	0.90		1.80	
	Road Gap							
	Cir: 0 to 30m		1	30.00	0.90		27.00	
	Cir: 30 to 60m		1	30.00	0.90		27.00	
	Cir: 60 to 71m		1	10.20	0.90		9.18	
	Road Gap							
	Cir: 0 to 30m		1	30.00	0.90		27.00	
	Road Gap							
	Cir: 0 to 30m		1	30.00	0.90		27.00	
	Cir: 30 to 32.5m		1	2.50	0.90		2.25	
						Present Qty	**190.53**	**Sqm**

Checked. 31/1/2020

P. Hemanth
Contractor

NEWZEN CONSULTANT BANGALORE
PMC

Assistant Engineer

Asst. Executive Engineer 31/1/2020
Asst. Executive Engineer,
Project Division
Yelahanka Zone
Bangalore